



MUJ planning and development of infrastructure by maintaining local bio-diversity



G 6				Ground Floor		
Wall Concrete upto grad slab	Grade Slab PCC	Grade Slab RCC	No. of Rooms concreting			
Total Qty in cum	347.8	Total Qty in cum	126	Total Qty in cum	189	31
Completed Qty in cum	348	Completed Qty in cum	126	Completed Qty in cum	189	18
Completion %	100%	Completion %	100%	Completion %	100%	58%

G 5				Ground Floor		
Wall Concrete upto grad slab	Grad Slab PCC	Grad Slab RCC	No. of Rooms			
Total Qty in cum	347.8	Total Qty in cum	126	Total Qty in cum	189	31
Completed Qty in cum	32.5	Completed Qty in cum	0	Completed Qty in cum	32	0
Completion %	9%	Completion %	0%	Completion %	17%	

G 7				Ground Floor		
Wall Concrete upto grad slab	Grad Slab PCC	Grad Slab RCC	No. of Rooms			
Total Qty in cum	130	Total Qty in cum	80	Total Qty in cum	120	15
Completed Qty in cum	130	Completed Qty in cum	75	Completed Qty in cum	94.4	0
Completion %	100%	Completion %	94%	Completion %	79%	



Boys Hostel Blocks						
B 8						
SL NO	Excavation	PCC	Raft and RC wall up to gradeslab			
1	Total Qty in cum	3211	Total Qty in cum	113	Total Qty in cum	1054.775
2	Completed Qty in cum	3211	Completed Qty in cum	113	Completed Qty in cum	948.8
	Completion %	100%	Completion %	100%	Completion %	90%
B 10						
SL NO	Excavation	PCC	Raft and RC wall up to gradeslab			
1	Total Qty in cum	3672	Total Qty in cum	128	Total Qty in cum	1052
2	Completed Qty in cum	3672	Completed Qty in cum	128	Completed Qty in cum	745.8
	Completion %	100%	Completion %	100%	Completion %	71%
B 9						
SL NO	Excavation	PCC	Raft and RC wall up to gradeslab			
1	Total Qty in cum	2940	Total Qty in cum	108	Total Qty in cum	832
2	Completed Qty in cum	2220	Completed Qty in cum	80	Completed Qty in cum	363.5
	Completion %	76%	Completion %	74%	Completion %	44%



Girls Block Food court



Boys Block STP works



Housing site farming



New plantation - AB 3



Forest nursery 17425 plants purchase



MUJ Flower Plants



MUJ Flower Plants



Ground site soil refilling